Virginia State Corporation Commission eFiling CASE Document Cover Sheet

Case Number (if already assigned)	PUE-2012-00029
Case Name (if known)	Application of Virginia Electric and Power Company for Approval and Certification of Electric Facilities: Surry-Skiffes Creek 500 kV Line, Skiffes Creek-Whealton 230 kV Line and Skiffes Creek Switching Station
Document Type	OTHR
Document Description Summary	Update of Virginia Electric and Power Company on Status of Certificated Project (June 19, 2015)

Total Number of Pages	11
Submission ID	9512
eFiling Date Stamp	6/19/2015 3:14:30PM

McGuireWoods LLP One James Center 901 East Cary Street Richmond, VA 23219-4030 Tel 804.775.1000 Fax 804.775.1061 www.mcguirewoods.com

> Vishwa B. Link Direct: 804.775.4330

vlink@mcguirewoods.com Direct Fax: 804.698.2151 find

506203

UM.

VIA ELECTRONIC FILING

McGUIREWCODS

Joel H. Peck, Clerk Document Control Center State Corporation Commission 1300 E. Main St., Tyler Bldg., 1st Fl. Richmond, VA 23219

> Application of Virginia Electric and Power Company for Approval and Certification of Electric Facilities: Surry-Skiffes Creek 500 kV Transmission Line, Skiffes Creek-Whealton 230 kV Transmission Line and Skiffes Creek 500 kV-230 kV-115 kV Switching Station Case No. PUE-2012-00029

Dear Mr. Peck:

Pursuant to Ordering Paragraph (1) of the Order issued by the State Corporation Commission in the above-captioned proceeding, enclosed please find for electronic filing on behalf of Virginia Electric and Power Company the Update on Status of Certificated Project (June 19, 2015).

Please do not hesitate to call if you have any questions in regard to the enclosed.

Very truly yours,

June 19, 2015

Theshiva, B. Tim.

Vishwa B. Link

Enc.

cc: Hon. Alexander F. Skirpan, Hearing Examiner William H. Chambliss
D. Mathias Roussy
K. Beth Clowers
Alisson Klaiber
Lisa S. Booth
Charlotte P. McAfee
Stephen H. Watts II

> Atlanta | Austin | Baltimore | Brussels | Charlotte | Charlottesville | Chicago | Houston | Jacksonville | London Los Angeles | New York | Norfolk | Pittsburgh | Raleigh | Richmond | Tysons Corner | Washington, D.C. | Wilmington

COMMONWEALTH OF VIRGINIA

STATE CORPORATION COMMISSION

APPLICATION OF

Sector Strength and the sector

VIRGINIA ELECTRIC AND POWER COMPANY d/b/a DOMINION VIRGINIA POWER

For approval and certification of electric facilities: Surry-Skiffes Creek 500 kV Transmission Line, Skiffes Creek-Whealton 230 kV Transmission Line, and Skiffes Creek 500 kV-230 kV-115 kV Switching Station Case No. PUE-2012-00029

50

62037

UT1

UPDATE ON STATUS OF CERTIFICATED PROJECT JUNE 19, 2015

Virginia Electric and Power Company ("Dominion Virginia Power" or the "Company"), by counsel, pursuant to Ordering Paragraph (1) of the Order issued by the State Corporation Commission ("Commission") in this proceeding on June 5, 2015 ("Order Directing Updates"), hereby files this Update regarding the status of the Surry-Skiffes Creek Line, Skiffes Creek Switching Station ("Skiffes Station"), Skiffes Creek-Whealton Line, and additional transmission facilities (collectively, the "Certificated Project"). For this Update to the Commission, the Company respectfully states as follows:

1. By its November 26, 2013 Order, as modified by its February 28, 2014 Order Amending Certificates in the above-styled proceeding and confirmed by its April 10, 2014 Order Denying Petition, the Commission approved and certificated under § 56-46.1 of the Code of Virginia ("Va. Code") and the Virginia Utility Facilities Act¹ the construction and operation by Dominion Virginia Power of the electric transmission lines and related facilities proposed by the

¹ Va. Code § 56-265.1 et seq.

Company in its Application filed in this proceeding on June 11, 2012 ("2012 Application"). Those orders provide that this case is to remain open until the proposed facilities are in service.

2. Those orders were appealed by BASF Corporation and jointly by James City County, Save The James Alliance Trust and James River Association ("JCC Parties") to the Supreme Court of Virginia, which issued its unanimous opinion in those appeals on April 16, 2015, affirming the Commission's approval and certification of these transmission facilities, which comprise the Certificated Project. *BASF Corp. v. State Corp. Comm'n*, ____ Va. ____, 770 S.E.2d 458, reh'g denied, ____Va. ____, S.E.2d ___ (2015) ("*BASF*").

3. The Court's opinion in *BASF* also reversed and remanded (by a 4-3 vote) the holding in the Commission's November 26, 2013 Order that the term "transmission line" includes transmission switching stations such as Skiffes Station under Va. Code § 56-46.1 F, which exempts transmission lines approved by the Commission under that section from Va. Code § 15.2-2232 and local zoning ordinances. Petitions of the Commission and the Company seeking rehearing of this aspect of the *BASF* opinion were denied by the Court on May 15, 2015. As a result, the Company is now required to obtain local land use approval from James City County to construct Skiffes Station.

4. The Court issued its mandate and remand on June 4, 2015, returning the case to the Commission for further proceedings consistent with the views expressed in the written opinion of the Court.

5. The Commission stated in its Order Directing Updates:

The evidence in this proceeding shows that the North Hampton Roads Area is in critical need of a significant electric system upgrade. The need is severe and fast approaching, and the reliability risks are far reaching. The facilities approved in this case, for which judicial review thereof has concluded, are needed to avoid violations of mandatory electric reliability standards

approved under federal law to prevent: the loss of electric service to customers; transmission system overloads; and outages in the North Hampton Roads Area with cascading outages into northern Virginia, the City of Richmond, and North Carolina. Given the time required for the construction of significant electric infrastructure projects like the Certificated Project, and the magnitude of the projected reliability violations, the Commission directs Dominion to provide regular updates on the status of the Certificated Project, including but not necessarily limited to the Skiffes Station, the status of the Army Corps process, and the Company's plans for maintaining system reliability in the North Hampton Roads Area.

Order Directing Updates at 2-3.

Updates on Status of the Certificated Project

6. The Company has continued with its plans to construct the facilities that have been approved and certificated by the Commission. As the Commission is aware, the Company must obtain a construction permit from the U.S. Army Corps of Engineers ("ACE" or "Corps") and authorization from the Virginia Marine Resources Commission ("VMRC"), both of which have been pending since March of 2012.

7. In August 2013, the Company submitted a combined Joint Permit Application ("JPA") to ACE for the Surry-Skiffes Creek Line and the Skiffes Creek-Whealton Line. This JPA superseded the individual permit applications for each such transmission line that had been submitted in March 2012 and June 2013.

8. On August 28, 2013, ACE solicited public comments on the undertaking via public notice in accordance the requirements of the National Environmental Policy Act ("NEPA"). These comments helped facilitate the initial steps of the review process under Section 106 of NEPA and provided interested members of the public with an opportunity to comment on the identification of historic properties and potential effects. The Corps, in coordination with the State Historic Preservation Office, then identified organizations that have a

demonstrated interest in the treatment of historic properties associated with the Certificated Project ("Consulting Parties").

9. ACE issued a second public notice soliciting comments specific to historic property identification and an alternatives analysis (November 2014) and a third public notice to assist in evaluation of the effects of the Certificated Project on the identified historic properties and evaluation of alternatives or modifications which could avoid, minimize or mitigate adverse effects of the undertaking (May 2015). Comments on the May 2015 public notice are due by the close of business on June 20, 2015.

10. ACE has hosted two Consulting Parties meetings to date (September/December 2014) and plans to host a third meeting on June 24, 2015. The Company anticipates a decision from the Corps following the expiration of the current comment period and the finalization of a mitigation plan for adverse impacts.

11. The Company has been coordinating with VMRC and based upon this coordination, anticipates appearing before the VMRC at their July 28, 2015 meeting for public hearing.

12. Additionally, the Federal Aviation Administration has completed its review of all of the proposed 500 kV structures, as well as the 230 kV structures, and has made a determination of no hazard to air navigation. Four construction crane notification determinations for the 230 kV line are still pending.

13. There are other state permits being sought by the Company in a timely manner. Upon obtaining the required approvals, the Company intends to commence construction of the approved and certificated 500 kV Surry-Skiffes Creek and 230 kV Skiffes Creek-Whealton Lines.

14. Consistent with the Court's opinion in *BASF*, on June 17, 2015 the Company filed a special use permit application, a rezoning request, and a height waiver application for a switching station in James City County associated with the Certificated Project.

15. The Company will continue to report to the Commission material developments in its permitting and construction activities on the schedule set forth in the Order Directing Updates.

16. Additionally, the Company notes that the inability to begin construction for the past three years since the Application was filed with the Commission has made it impossible for the proposed facilities to be completed and in service by December 31, 2015, as provided in the Commission's February 28, 2014 Order Amending Certificates. As permitted by federal environmental regulations, the Company has obtained from the Virginia Department of Environmental Quality a one-year extension of the April 16, 2015 deadline for Yorktown Units 1 and 2 to comply with the U.S. Environmental Protection Agency's ("EPA") Mercury and Air Toxics Standards ("MATS") regulation that will be achieved by retiring the units, which drove the original June 1, 2015 need date for the new transmission facilities. The Company also will seek from the EPA an administrative order under EPA's Administrative Order Policy for the Mercury and Air Toxics Standards (MATS) rule,² which, if granted, would provide an additional one-year waiver of non-compliance with the regulations that drive those retirements and further extend the need date for the Certificated Project to June 1, 2017.

² The Environmental Protection Agency's Enforcement Response Policy For Use of Clean Air Act Section 113(a) Administrative Orders In Relation To Electric Reliability and the Mercury and Air Toxics Standard. EPA Memorandum from Cynthia Giles, Assistant Administrator of the Office of Enforcement and Compliance Assurance to EPA Regional Administrators, Regional Counsel, Regional Enforcement Directors and Regional Air Division Directors (December 16, 2011).

17. Accordingly, the Company will file a motion with the Commission to extend the completion and in-service date of the new transmission facilities when a definitive timeline is able to be developed.

Plans for Maintaining System Reliability in the North Hampton Roads Area

18. In order to ensure reliability for the Peninsula while the Surry-Skiffes Creek Line is being constructed in anticipation of the Yorktown Unit 1 and 2 retirements, the Company is conducting a rigorous inspection and maintenance program ("Inspection Program"). The focus of the Inspection Program is transmission lines and stations for assets that directly serve the Peninsula. This includes, but is not limited to, the lines and stations from Chickahominy east to Newport News, as well as lines from Surry and Chuckatuck that feed into the southern end of the Peninsula. The Inspection Program focuses on the human performance factor that will be emphasized consistently over the work period to ensure the Electric Transmission and Station workforce involved in supporting the assets on the Peninsula are cognizant of the ongoing construction. The Inspection Program will also consist of a complete evaluation of all abnormal equipment logs that require equipment maintenance or replacement in order to ensure that all equipment is in-service, and infrared reviews of stations and transmission lines prior to and during long critical outages to identify any weak links in the system that need attention to prevent unplanned outage events. More frequent aerial and foot patrols of transmission lines and stations will also be incorporated into the Inspection Program. Lastly, the outages required to address any outstanding equipment issues will be scheduled around the necessary planned outages to support the construction of the Certificated Project to limit the overall system exposure.

19. If the Certificated Project is not in-service by the time that Yorktown Units 1 and 2 must retire to be in compliance with effective environmental regulations, then the plan for maintaining system reliability for the Peninsula will include careful planning of transmission outages and minimum work on assets on the Peninsula while the planned outages to support the construction of the Certificated Project outages are underway. Under some unplanned event scenarios, the reliability plan must include shedding of load in the amounts necessary to reduce stress on the system below critical demand levels. The shedding of load could occur in some instances at system load levels well below peak demand levels, on the order of 16,000 MW or higher. The exact system load level, load shed amounts and locations will be dependent on the circumstances that exist on the system at the time.

20. The Company will continue to report to the Commission material developments of its plans for maintaining system reliability on the schedule set forth in the Order Directing Updates.

Respectfully submitted,

7

VIRGINIA ELECTRIC AND POWER COMPANY

Tushiva B. Xuin

Lisa S. Booth Charlotte P. McAfee Dominion Resources Services, Inc. 120 Tredegar Street Richmond, Virginia 23219 (804) 819-2288 (phone) (804) 819-2277 (phone) *lisa.s.booth@dom.com charlotte.p.mcafee@dom.com* Vishwa B. Link Stephen H. Watts, II Jennifer D. Valaika McGuireWoods LLP One James Center 901 East Cary Street Richmond, Virginia 23219-4030 (804) 775-4330 (phone) (804) 775-4357 (phone) (804) 775-1051 vlink@mcguirewoods.com swatts@mcguirewoods.com jvalaika@mcguirewoods.com

Counsel for Virginia Electric and Power Company

June 19, 2015

CERTIFICATE OF SERVICE

I hereby certify that on this 19th day of June, 2015, copies of the foregoing were hand delivered, electronically mailed, and/or mailed first class postage prepaid to:

William H. Chambliss Wayne N. Smith D. Mathias Roussy K. Beth Clowers Alisson Klaiber State Corporation Commission 1300 E. Main St., Tyler Bldg., 10th Fl. Richmond, VA 23219 william.chambliss@scc.virginia.gov wayne.smith@scc.virginia.gov matt.roussy@scc.virginia.gov beth.clowers@scc.virginia.gov alisson.klaiber@scc.virginia.gov

Timothy E. Biller Richard D. Gary Hunton & Williams LLP Riverfront Plaza, E Tower 951 E. Byrd Street Richmond, Virginia 23219 *TBiller@hunton.com rgary@hunton.com*

Michael J. Quinan Cliona M. Robb Christian & Barton 909 E. Main St., Suite 1200 Richmond, VA 23219 mquinan@cblaw.com crobb@cblaw.com

Ralph L. "Bill" Axselle, Jr. Patrick A. Cushing Williams Mullen 200 South 10th St., Suite 1600 Richmond, VA 23219 baxselle@williamsmullen.com pcushing@williamsmullen.com C. Meade Browder, Jr. Office of the Attorney General Division of Consumer Counsel 900 E. Main Street, 2nd Fl. Richmond, VA 23219 *mbrowder@oag.state.va.us*

Andrew R. McRoberts M. A. Neil Cosby Sands Anderson 1111 E. Main St., Suite 2400 Richmond, VA 23218-1320 amcroberts@sandsanderson.com ancosby@sandsanderson.com

Michelle Gowdy James City County 101-C Mounts Bay Road Williamsburg, VA 23187-8784 michelle.gowdy@jamescitycountyva.gov

B. Randolph Boyd Randolph, Boyd, Cherry and Vaughan 14 East Main Street Richmond, VA 23219 *rboyd@rbcvlaw.com* James River Association c/o Jameson Brunkow Lower James RIVERKEEPER 9 South 12th Street, Floor 4 Richmond, VA 23219\

M.A. Bradshaw P.O. Box 456 Toano, VA 23168 anabradshaw@aol.com

John A. Pirko LeClair Ryan PC 4201 Dominion Blvd., Suite 200 Glen Allen, VA 23060 *john.pirko@leclairryan.com*

Elizabeth L. White LeClair Ryan 5388 Discovery Park Blvd., Floor 3 Williamsburg, VA 23188 Elizabeth.white@leclairryan.com Brian E. Gordineer Piney Grove P.O. Box 1359 Williamsburg, VA 23187-1359 brian@pineygrove.com

David O. Ledbetter Judith F. Ledbetter 16530 The Glebe Lane Charles City, VA 23030 mosside2@gmail.com

Edward D. Tatum VP of RTO & Regulatory Affairs Old Dominion Electric Cooperative 4201 Dominion Blvd., Suite 300 Glen Allen, VA 23060 *etatum@odec.com*

Caleb A. Jaffe Frank Rambo Southern Environmental Law Center 201 W. Main St., Suite 14 Charlottesville, VA 22902-5065 *cjaffe@selcva.org frambo@selcdc.org*

homon B.